

January 22, 2016

ADDENDUM #1

RFP 16-03 CONSTRUCTION TESTING AND INSPECTION SERVICES

*******ATTENTION BIDDERS*******

(To be completed and returned with bid response)

Requests have been made for a copy of the Construction Schedule. The Schedule is attached.

ALL OTHER TERMS, CONDITIONS, AND SPECIFICATIONS SHALL REMAIN THE SAME.

A copy of this signed addendum must accompany your response as an acknowledgment of its receipt:

NAME AND ADDRESS OF FIRM:

PHONE #: _____ EMAIL: _____

NAME OF AUTHORIZED REPRESENTATIVE:

Please Print

SIGNATURE: _____ DATE: _____

Activity ID	Activity Name	OD	Start	Finish	Total Float	Qtr 3, 2015		Qtr 4, 2015				Qtr 1, 2016			Qtr 2, 2016			Qtr 3, 2016			Qtr 4, 2016			Qtr 1, 2017			Qtr 2, 2017		
						Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	
VIENNA COMMUNITY CENTER - UD03						401.00	08/25/15 A	03/21/17																					0.00
MILESTONES						401.00	08/25/15 A	03/21/17																					0.00
AWARD	CONTRACT AWARD	0.00	08/25/15 A			◆ CONTRACT AWARD, CONTRACT AWARD																							
AWARD10	TIME BETWEEN AWARD AND NOTICE TO PROCEED	9.00	08/25/15 A	09/04/15 A		■ TIME BETWEEN AWARD AND NOTICE TO PROCEED																							
500	PRECONSTRUCTION MEETING	0.00	09/08/15 A			◆ PRECONSTRUCTION MEETING, PRECONSTRUCTION MEETING																							
NTP	NOTICE TO PROCEED	0.00	09/09/15 A			◆ NOTICE TO PROCEED, NOTICE TO PROCEED																							
MOB	MOBILIZATION	10.00	09/21/15 A	09/25/15 A		■ MOBILIZATION																							
510	PRE-CONCRETE MEETING	0.00	02/22/16		-37.00	◆ PRE-CONCRETE MEETING																							
520	PRE-MASONRY MEETING	0.00	02/26/16		-19.00	◆ PRE-MASONRY MEETING																							
530	PRE-STEEL MEETING	0.00	03/02/16		-2.00	◆ PRE-STEEL MEETING																							
560	PRE-WATERPROOFING MEETING	0.00	03/31/16		-38.00	◆ PRE-WATERPROOFING MEETING																							
570	PRE-CURTAINWALL MEETING	0.00	06/17/16		0.00	◆ PRE-CURTAINWALL MEETING																							
540	PRE-ROOF MEETING	0.00	06/24/16		-33.00	◆ PRE-ROOF MEETING																							
DRYIN	DRY-IN	0.00	08/24/16		-36.00	◆ DRY-IN																							
PP	PERMANENT POWER	0.00	08/31/16		-36.00	◆ PERMANENT POWER																							
CAIR	CONDITIONED AIR	0.00		09/07/16	-36.00	◆ CONDITIONED AIR																							
550	PRE-ATHLETIC FLOORING MEETING	0.00	10/06/16		-18.00	◆ PRE-ATHLETIC FLOORING MEETING																							
SC	SUBSTANTIAL COMPLETION	0.00		02/21/17*	-36.00	◆ SUBSTANTIAL CO																							
FC	FINAL COMPLETION	0.00		03/21/17	0.00	◆ FINAL COM																							
PERMITS AND EASMENTS						68.00	09/09/15 A	01/21/16	205.00																				
580	COUNTY REVIEW/APPROVE BUILDING PERMIT	20.00	09/09/15 A	01/21/16	-14.00	01/21/16, PERMITS AND EASMENTS																							
590	SECURE DOMINION VIRGINIA POWER EASMENT (BY OWNER)	20.00	09/09/15 A	10/31/15 A		■ COUNTY REVIEW/APPROVE BUILDING PERMIT																							
600	SECURE WASHINGTON GAS APPROVALS (BY OWNER)	20.00	09/09/15 A	01/21/16	-27.00	■ SECURE DOMINION VIRGINIA POWER EASMENT (BY OWNER)																							
610	SECUE FCPS EASMENT (BY OWNER)	20.00	09/09/15 A	11/06/15 A		■ SECURE WASHINGTON GAS APPROVALS (BY OWNER)																							
1170	ABATEMENT PERMIT/NOTIFICATION	20.00	09/21/15 A	10/12/15 A		■ SECUE FCPS EASMENT (BY OWNER)																							
EAS-100	KBI ISSUE NOTICE OF POTENTIAL DELAY REGARDING DVP EASMENT	1.00	10/15/15 A	10/15/15 A		■ ABATEMENT PERMIT/NOTIFICATION																							
EAS-110	WAIT FOR EASEMENT	5.00	10/15/15 A	10/22/15 A		■ KBI ISSUE NOTICE OF POTENTIAL DELAY REGARDING DVP EASMENT																							
EAS-120	ARCH PREPARE/ISSUE ASI 01 - REVISIONS TO EASEMENT WORK	5.00	10/23/15 A	10/30/15 A		■ WAIT FOR EASEMENT																							
EAS-130	KBI RECEIVE ASI-01	5.00	10/31/15 A	10/31/15 A		■ ARCH PREPARE/ISSUE ASI 01 - REVISIONS TO EASEMENT WORK																							
EAS-140	KBI REVIEW ASI-01	5.00	11/01/15 A	11/05/15 A		■ KBI RECEIVE ASI-01																							
EAS-150	KBI SUBMIT RFI - 47 - CLLARIFICATION TO REVISED SANITARY MH	5.00	11/06/15 A	11/06/15 A		■ KBI REVIEW ASI-01																							
EAS-160	KBI WAIT FOR RESPONSE TO RFI 47	5.00	11/07/15 A	11/10/15 A		■ KBI SUBMIT RFI - 47 - CLLARIFICATION TO REVISED SANITARY MH																							
EAS-170	KBI RECEIVE RESPONSE TO RFI 47	5.00	11/11/15 A	11/11/15 A		■ KBI WAIT FOR RESPONSE TO RFI 47																							
EAS-180	KBI REVIEW RESPOSE TO RFI 47/SUBMIT RFI 66	5.00	11/12/15 A	11/16/15 A		■ KBI RECEIVE RESPONSE TO RFI 47																							
EAS-175	PROCURE UTILITY MATLS REQ FOR PATH RELOCATION	5.00	11/12/15 A	11/29/15 A		■ KBI REVIEW RESPOSE TO RFI 47/SUBMIT RFI 66																							
EAS-190	KBI WAIT FOR RESPONSE TO RFI 66	5.00	11/17/15 A	01/03/16 A		■ PROCURE UTILITY MATLS REQ FOR PATH RELOCATION																							
SUBMITTALS						159.00	09/09/15 A	04/21/16	121.00																				
SWM STRUCTURES						59.00	09/09/15 A	12/07/15 A	04/21/16, SUBMITTALS																				
100	PREPARE & SUBMIT SWM STRUCTURES	10.00	09/09/15 A	10/06/15 A		12/07/15 A, SWM STRUCTURES																							
103	REVIEW & APPROVE SWM STRUCTURES	15.00	10/07/15 A	11/02/15 A		■ PREPARE & SUBMIT SWM STRUCTURES																							
105	PROCURE MATERIAL / FABRICATION SWM STRUCTURES	20.00	11/03/15 A	12/07/15 A		■ REVIEW & APPROVE SWM STRUCTURES																							
DOORS/FRAMES/HARDWARE						73.00	09/09/15 A	02/10/16	12.00																				
110	PREPARE & SUBMIT DOORS/FRAMES/HARDWARE	10.00	09/09/15 A	10/19/15 A		02/10/16, DOORS/FRAMES/HARDWARE																							
113	REVIEW & APPROVE DOORS/FRAMES/HARDWARE	15.00	10/20/15 A	12/03/15 A		■ PREPARE & SUBMIT DOORS/FRAMES/HARDWARE																							
115	PROCURE MATERIAL / FABRICATION DOORS/FRAMES/HARDWARE	30.00	11/28/15 A	02/10/16	12.00	■ REVIEW & APPROVE DOORS/FRAMES/HARDWARE																							
									■ PROCURE MATERIAL / FABRICATION DOORS/FRAMES/HARDWARE																				



Activity ID	Activity Name	OD	Start	Finish	Total Float	Qtr 3, 2015		Qtr 4, 2015				Qtr 1, 2016			Qtr 2, 2016			Qtr 3, 2016			Qtr 4, 2016			Qtr 1, 2017			Qtr 2, 2017							
						Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May						
STRUCTURAL STEEL						90.00	09/09/15 A	03/01/16	-2.00																				03/01/16, STRUCTURAL STEEL					
120	PREPARE & SUBMIT STRUCTURAL STEEL	25.00	09/09/15 A	10/20/15 A		PREPARE & SUBMIT STRUCTURAL STEEL																												
123	REVIEW & APPROVE STRUCTURAL STEEL	10.00	10/21/15 A	01/11/16	-2.00	REVIEW & APPROVE STRUCTURAL STEEL																												
125	PROCURE MATERIAL / FABRICATION STRUCTURAL STEEL	50.00	11/19/15 A	03/01/16	-2.00	PROCURE MATERIAL / FABRICATION STRUCTURAL STEEL																												
MECHANICAL EQUIPMENT						146.00	09/09/15 A	04/04/16	48.00																				04/04/16, MECHANICAL EQUIPMENT					
130	PREPARE & SUBMIT MECHANICAL EQUIPMENT	15.00	09/09/15 A	10/12/15 A		PREPARE & SUBMIT MECHANICAL EQUIPMENT																												
133	REVIEW & APPROVE MECHANICAL EQUIPMENT	15.00	10/13/15 A	01/11/16	48.00	REVIEW & APPROVE MECHANICAL EQUIPMENT																												
135	PROCURE MATERIAL / FABRICATION MECHANICAL EQUIPMENT	60.00	01/12/16	04/04/16	48.00	PROCURE MATERIAL / FABRICATION MECHANICAL EQUIPMENT																												
ELECTRICAL SWITCHGEAR						116.00	10/15/15 A	04/14/16	34.00																				04/14/16, ELECTRICAL SWITCHGEAR					
140	PREPARE & SUBMIT ELECTRICAL GEAR	15.00	10/15/15 A	11/23/15 A		PREPARE & SUBMIT ELECTRICAL GEAR																												
143	REVIEW & APPROVE ELECTRICAL GEAR	15.00	11/06/15 A	11/23/15 A		REVIEW & APPROVE ELECTRICAL GEAR																												
145	PROCURE MATERIAL / FABRICATION ELECTRICAL GEAR	70.00	01/08/16	04/14/16	34.00	PROCURE MATERIAL / FABRICATION ELECTRICAL GEAR																												
WINDOWS AND CURTAINWALL						121.00	10/15/15 A	04/21/16	39.00																				04/21/16, WINDOWS AND CURTAINWALL					
150	PREPARE & SUBMIT CURTAIN WALL	30.00	10/15/15 A	12/17/15 A		PREPARE & SUBMIT CURTAIN WALL																												
153	REVIEW & APPROVE CURTAIN WALL	15.00	12/17/15 A	01/28/16	39.00	REVIEW & APPROVE CURTAIN WALL																												
155	PROCURE MATERIAL / FABRICATION CURTAIN WALL	60.00	01/29/16	04/21/16	39.00	PROCURE MATERIAL / FABRICATION CURTAIN WALL																												
METAL AND HPL PANELS						121.00	10/15/15 A	04/21/16	36.00																				04/21/16, METAL AND HPL PANELS					
160	PREPARE & SUBMIT HPL PANELS	50.00	10/15/15 A	12/14/15 A		PREPARE & SUBMIT HPL PANELS																												
163	REVIEW & APPROVE HPL PANELS	15.00	12/14/15 A	01/28/16	36.00	REVIEW & APPROVE HPL PANELS																												
165	PROCURE MATERIAL / FABRICATION HPL PANELS	60.00	01/29/16	04/21/16	36.00	PROCURE MATERIAL / FABRICATION HPL PANELS																												
GYM EQUIPMENT						118.00	11/02/15 A	04/18/16	124.00																				04/18/16, GYM EQUIPMENT					
170	PREPARE & SUBMIT GYM EQUIPMENT	40.00	11/02/15 A	12/02/15 A		PREPARE & SUBMIT GYM EQUIPMENT																												
173	REVIEW & APPROVE GYM EQUIPMENT	15.00	12/03/15 A	01/25/16	124.00	REVIEW & APPROVE GYM EQUIPMENT																												
175	PROCURE MATERIAL / FABRICATION GYM EQUIPMENT	60.00	01/26/16	04/18/16	124.00	PROCURE MATERIAL / FABRICATION GYM EQUIPMENT																												
ATHLETIC FLOORING						76.00	12/04/15 A	03/24/16	118.00																				03/24/16, ATHLETIC FLOORING					
180	PREPARE & SUBMIT ATHLETIC FLOORING	40.00	12/04/15 A	12/09/15 A		PREPARE & SUBMIT ATHLETIC FLOORING																												
183	REVIEW & APPROVE ATHLETIC FLOORING	15.00	12/09/15 A	01/28/16	118.00	REVIEW & APPROVE ATHLETIC FLOORING																												
185	PROCURE MATERIAL / FABRICATION ATHLETIC FLOORING	40.00	01/29/16	03/24/16	118.00	PROCURE MATERIAL / FABRICATION ATHLETIC FLOORING																												
PHASE 1 - W & OD TRAIL						129.00	10/01/15 A	04/04/16	161.00																				04/04/16, PHASE 1 - W & OD TRAIL					
SITWORK						129.00	10/01/15 A	04/04/16	161.00																				04/04/16, SITWORK					
1010	PH1- SAFETY FENCE	2.00	10/01/15 A	10/08/15 A		PH1- SAFETY FENCE																												
1000	PH1- STAKEOUT LOD & SEDIMENT CONTROLS	1.00	10/05/15 A	10/07/15 A		PH1- STAKEOUT LOD & SEDIMENT CONTROLS																												
1020	PH1- PHASE 1 SEDIMENT CONTROL DEVICES	5.00	10/06/15 A	10/09/15 A		PH1- PHASE 1 SEDIMENT CONTROL DEVICES																												
1030	PH1- PHASE 1 READINESS INSPECTION	1.00	10/07/15 A	10/07/15 A		PH1- PHASE 1 READINESS INSPECTION																												
1040	PH1- PHASE 1 SITE DEMO	10.00	10/13/15 A	01/15/16	-14.00	PH1- PHASE 1 SITE DEMO																												
1090	PH1- STAGE PROTECTION	1.00	10/30/15 A	10/30/15 A		PH1- STAGE PROTECTION																												
1100	PH1- NEW W&OD TRAIL	25.00	11/30/15 A	04/04/16	137.00	PH1- NEW W&OD TRAIL																												
1060	PH1- DISCONNECT/REMOVE EXISTING GAS LINE & METER - BY OTHERS	2.00	12/04/15 A	12/04/15 A		PH1- DISCONNECT/REMOVE EXISTING GAS LINE & METER - BY OTHERS																												
RF180-100	SUBMIT RFI 80 - TRAIL CLARIFICATIONS	1.00	12/07/15 A	12/07/15 A		SUBMIT RFI 80 - TRAIL CLARIFICATIONS																												
RF180-110	WAIT FOR RESPONSE TO RFI 80	5.00	12/08/15 A	12/09/15 A		WAIT FOR RESPONSE TO RFI 80																												
RF182-100	SUBMIT RFI 82 - TRAIL & DITCH GRADE	1.00	12/09/15 A	12/09/15 A		SUBMIT RFI 82 - TRAIL & DITCH GRADE																												
RF180-120	RECEIVE RESPONSE TO RFI 80 - TRAIL CLARIFICATIONS	1.00	12/10/15 A	12/10/15 A		RECEIVE RESPONSE TO RFI 80 - TRAIL CLARIFICATIONS																												
RF182-110	WAIT FOR RESPONSE TO RFI 82	5.00	12/10/15 A	01/02/16 A		WAIT FOR RESPONSE TO RFI 82																												
RF180-130	REVIEW RESPONSE TO RFI 80/ISSUE RFI 80-1	1.00	12/11/15 A	12/11/15 A		REVIEW RESPONSE TO RFI 80/ISSUE RFI 80-1																												
RF180-140	WAIT FOR RESPONSE TO RFI 80-1	5.00	12/12/15 A	01/03/16 A		WAIT FOR RESPONSE TO RFI 80-1																												



Activity ID	Activity Name	OD	Start	Finish	Total Float	Qtr 3, 2015			Qtr 4, 2015			Qtr 1, 2016			Qtr 2, 2016			Qtr 3, 2016			Qtr 4, 2016			Qtr 1, 2017			Qtr 2, 2017	
						Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
PR12-100	KBI RECEIVE RFP FOR TRAIL MODIFICATIONS	1.00	12/17/15 A	12/17/15 A																								
PR12-110	KBI PREPARE/SUBMIT PROPOSAL TRAIL MODIFICATIONS	5.00	12/18/15 A	12/23/15 A																								
PR12-120	KBI REQUEST DIRECTION TO PROCEED WITH TRAIL MODIFICATIONS	1.00	12/24/15 A	12/24/15 A																								
PR12-130	WAIT FOR APPROVAL TO PROCEED WITH TRAIL MODIFICATIONS	5.00	12/25/15 A	01/03/16 A																								
RFI101100	SUBMIT RFI 101 - TRAIL SIGNS, MARKINGS, POSTS & DETAILS	1.00	12/28/15 A	12/28/15 A																								
RFI101110	WAIT FOR RESPONSE TO RFI 101 - TRAIL SIGNS, MARKINGS, POSTS	5.00	12/29/15 A	01/03/16 A																								
RFI82-120	RECEIVE RESPONSE TO RFI 82 - TRAIL & DITCH GRADE	1.00	01/03/16 A	01/03/16 A																								
PR12-140	MEETING WITH NOVA PARKS TO REVIEW MODIFICATIONS - AGREE TO	5.00	01/04/16 A	01/04/16 A																								
PR12-150	WAIT FOR DESIGN/DIRECTION	5.00	01/05/16 A	01/06/16 A																								
PR12-160	MEETING WITH TOWN OF VIENNA AND NOVA PARKS TO REVIEW MOD	1.00	01/07/16 A	01/07/16 A																								
1110	PH1- SITE STORM WATER SYSTEM (INC REWORK EX JUNCTION BOX)	15.00	01/08/16	02/03/16	-29.00																							
PR12-170	KBI DEVELOP SCOPE/PROPOSAL FOR TEMP TRAIL	7.00	01/08/16	01/18/16	-43.00																							
PR12-220	WAIT FOR COMPLETE DESIGN OF TRAIL REVISIONS	10.00	01/08/16	01/21/16	160.00																							
PR12-180	TOWN APPROVE TEMP TRAIL	5.00	01/19/16	01/25/16	-43.00																							
1210	PH1 - MOBILIZE TEMP GENERATOR FOR FOOTBALL BUILDING (BY OT	1.00	01/22/16	01/22/16	-20.00																							
PR12-230	PREPARE PROPOSAL FOR TRAIL REVISIONS	5.00	01/22/16	01/28/16	160.00																							
PR12-190	KBI INSTALL TEMP TRAIL	10.00	01/26/16	02/09/16	-32.00																							
PR12-200	WAIT FOR APPROVAL OF TRAIL MODIFICATIONS	5.00	01/29/16	02/04/16	160.00																							
1120	PH1- NEW WATER LINE - SOUTH	4.00	02/04/16	02/10/16	67.00																							
1150	PH1- MOVE SAFETY FENCE	1.00	02/04/16	02/04/16	-29.00																							
PR12-210	PROCURE NEW TRAIL 8 X 8 BOLLARDS	35.00	02/05/16	03/24/16	160.00																							
1130	PH1- PRIMARY DUCTBANK	5.00	02/12/16	02/19/16	67.00																							
1140	PH1- SECONDARY DUCTBANK TO FOOTBALL BUILDING	2.00	02/22/16	02/24/16	67.00																							
PHASE 1 INSPECTION & TURNOVER		1.00	02/10/16	02/10/16	-32.00																							
1160	PHASE 1 INSPECTIONS / PHASE 2 READINESS	1.00	02/10/16	02/10/16	-32.00																							
PHASE 2 - BUILDING CONSTRUCTION		352.00	10/05/15 A	02/17/17	-34.00																							
SITWORK		204.00	11/30/15 A	10/10/16	55.00																							
2010	PH2- ROUGH GRADE SITE	5.00	11/30/15 A	02/19/16	-32.00																							
2090	PH2- SITE STORM WATER SYSTEM - NORTH	20.00	12/07/15 A	04/12/16	50.00																							
2060	PH2- SITE SANITARY SEWER - NORTH	5.00	12/09/15 A	03/11/16	50.00																							
2040	PH2- REMOVE O/H POWER & POLES (BY OTHERS)	3.00	12/29/15 A	01/05/16 A																								
2000	PH2- PHASE 2 SEDIMENT CONTROLS	1.00	02/12/16	02/12/16	-32.00																							
2020	PH2- GYM BUILDING PAD TO GRADE	3.00	02/22/16	02/25/16	-32.00																							
2030	PH2- DEMO SITE UTILITIES	5.00	02/26/16	03/03/16	50.00																							
2650	PH2- ENTRY ADDITION PAD TO GRADE	3.00	02/26/16	03/01/16	-30.00																							
2160	PH2- SECONDARY DUCTBANK	2.00	04/05/16	04/06/16	44.00																							
2100	PH2- SITE DOMESTIC WATER - SOUTH	5.00	04/14/16	04/21/16	117.00																							
2170	PH2- SITE STORM WATER SYSTEM - EAST	20.00	04/22/16	05/26/16	117.00																							
2660	PH2- INSTALL NEW GAS LINE AND METER (BY OTHERS)	5.00	08/05/16	08/11/16	-18.00																							
2270	PH2- SITE PAVING - NORTH	5.00	09/12/16	09/16/16	44.00																							
2300	PH2- SITE PAVING - SOUTH & EAST	5.00	09/19/16	09/23/16	44.00																							
2330	PH2- PREP & PLACE SIDEWALKS	10.00	09/26/16	10/10/16	44.00																							
DEMOLITION		72.00	10/05/15 A	02/03/16	7.00																							
1080	DEMO- SELECTIVE INTERIOR DEMO	15.00	10/05/15 A	01/14/16	21.00																							
1190	DEMO- SELECTIVE EXTERIOR DEMO (AS REQUIRED FOR ENTRY ADD	10.00	10/05/15 A	02/03/16	-14.00																							
1070	DEMO- CUT / CAP / MAKE SAFE INTERIOR UTILITIES	2.00	10/12/15 A	11/16/15 A																								

█ Actual Work
 █ Critical Remaining Work
 ▶ Summary
█ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	OD	Start	Finish	Total Float	Qtr 3, 2015			Qtr 4, 2015			Qtr 1, 2016			Qtr 2, 2016			Qtr 3, 2016			Qtr 4, 2016			Qtr 1, 2017			Qtr 2, 2017	
						Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
1050	DEMO- ABATEMENT - EXISTING BUILDING	10.00	10/19/15 A	10/28/15 A																								
1200	DEMO- DEMO SOG AT NEW CATERING KITCHEN	3.00	11/02/15 A	11/02/15 A																								
1180	DEMO- SELECTIVE EXTERIOR DEMO (AS REQUIRED FOR GYM BUILDI	5.00	01/08/16	01/14/16	-14.00																							
STRUCTURE & SKIN		218.00	11/05/15 A	09/16/16	59.00																							
GYM (COL A-D.2)		131.00	02/26/16	08/30/16	50.00																							
2340	GYM- PREP & PLACE FOOTINGS	10.00	02/26/16	03/14/16	-32.00																							
2350	GYM- PREP & PLACE PIERS	3.00	03/15/16	03/18/16	-32.00																							
2360	GYM- CMU FOUNDATION WALLS	4.00	03/21/16	03/25/16	-32.00																							
2520	GYM- DAMPPROOF FOUNDATION WALLS	2.00	03/28/16	03/29/16	-32.00																							
2600	GYM- U/G ELECTRICAL ROUGH-IN (MAIN ELECTRICAL ROOM)	5.00	03/28/16	04/04/16	-29.00																							
2530	GYM- FILTER FABRIC/DRAINTILE FOUNDATIONS WALLS	3.00	03/30/16	04/04/16	-32.00																							
2550	GYM- BACKFILL FOUNDATION WALLS	3.00	04/05/16	04/08/16	-32.00																							
2440	GYM- TERMITE TREATMENT SOG	1.00	04/11/16	04/11/16	-32.00																							
2370	GYM- PREP SOG	3.00	04/12/16	04/15/16	-32.00																							
2540	GYM- UNDERSLAB ELECTRICAL ROUGH-IN	3.00	04/18/16	04/21/16	-32.00																							
2380	GYM- PLACE SOG	1.00	04/22/16	04/22/16	-32.00																							
2610	GYM- HM DOOR FRAMES	2.00	04/26/16	04/27/16	-32.00																							
2420	GYM- BEARING WALLS	20.00	04/28/16	06/02/16	-32.00																							
2430	GYM- BRACE GYM WALLS	2.00	06/01/16	06/02/16	-32.00																							
2400	GYM- SET ROOF TRUSSES/JOIST & DECK	15.00	06/06/16	06/27/16	-32.00																							
2390	GYM- ROOFING INSULATION AND VAPOR BARRIER/LOW ROOF TPO	10.00	06/28/16	07/14/16	-27.00																							
2410	GYM- VAPOR BARRIER	5.00	06/28/16	07/06/16	-32.00																							
2640	GYM- INSTALL OVERHEAD EQUIPMENT SUPPORTS	5.00	06/28/16	07/05/16	-16.00																							
2580	GYM- EXTERIOR VENEER	15.00	07/08/16	07/28/16	-32.00																							
2590	GYM- INSTALL WINDOWS/CURTAINWALL/HPL PANELS	20.00	07/29/16	08/30/16	-30.00																							
2620	GYM- METAL ROOFING/COPING AND TRIM	20.00	07/29/16	08/30/16	44.00																							
ENTRY ADDITION/BATHROOMS (COL D.2 TO Q)		131.00	03/15/16	09/16/16	59.00																							
2050	ENTRY/BATHROOMS- PREP & PLACE FOOTINGS	5.00	03/15/16	03/23/16	-32.00																							
2070	ENTRY/BATHROOMS- PREP & PLACE PIERS	2.00	03/24/16	03/25/16	-32.00																							
2080	ENTRY/BATHROOMS- CMU FOUNDATION WALLS	4.00	03/28/16	03/31/16	-32.00																							
2110	ENTRY/BATHROOMS- DAMP PROOF FOUNDATION	1.00	04/04/16	04/04/16	-32.00																							
2120	ENTRY/BATHROOMS- FILTER FABRIC & DRAIN TILE	2.00	04/05/16	04/06/16	-32.00																							
2130	ENTRY/BATHROOMS- BACKFILL FOUNDATION WALLS	3.00	04/08/16	04/12/16	-32.00																							
2150	ENTRY/BATHROOMS- U/G ELECTRICAL R/I	4.00	04/08/16	04/14/16	-27.00																							
2140	ENTRY/BATHROOMS- U/G PLUMBING R/I	8.00	04/11/16	04/22/16	-32.00																							
2190	ENTRY/BATHROOMS- SOG TERMITE TREATMENT	1.00	04/26/16	04/26/16	-32.00																							
2180	ENTRY/BATHROOMS- PREP SOG	2.00	04/27/16	04/28/16	-32.00																							
2560	ENTRY/BATHROOMS- UNDERSLAB ELECTRICAL ROUGH-IN (IN-STONE)	2.00	04/28/16	04/29/16	-32.00																							
2200	ENTRY/BATHROOMS- PLACE SOG	1.00	05/02/16	05/02/16	-32.00																							
2210	ENTRY/BATHROOMS- STRUCTURAL STEEL ERECTION/DETAILING/DECKING	15.00	05/03/16	05/31/16	-32.00																							
4220	ENTRY/BATHROOMS- HM DOOR FRAMES	2.00	06/01/16	06/02/16	-32.00																							
2240	ENTRY/BATHROOMS- MISC STEEL - ROOF OPENINGS	10.00	06/01/16	06/16/16	-28.00																							
2570	ENTRY/BATHROOMS- INTERIOR/EXTERIOR CMU NON-BEARING PART	10.00	06/01/16	06/16/16	-32.00																							
2480	ENTRY/BATHROOMS- NEW VENEER - EXISTING BUILDING	5.00	06/17/16	06/23/16	-5.00																							
2220	ENTRY/BATHROOMS- PREP & PLACE CONCRETE LOW ROOF (COL D.2)	2.00	06/17/16	06/20/16	-28.00																							
2260	ENTRY/BATHROOMS- EXTERIOR FRAMING/SHEATHING	10.00	06/17/16	06/30/16	-32.00																							
2230	ENTRY/BATHROOMS- ROOF PARAPET WALLS	4.00	06/21/16	06/24/16	-28.00																							

█ Actual Work
 █ Critical Remaining Work
 Summary
█ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	OD	Start	Finish	Total Float	Qtr 3, 2015			Qtr 4, 2015			Qtr 1, 2016			Qtr 2, 2016			Qtr 3, 2016			Qtr 4, 2016			Qtr 1, 2017			Qtr 2, 2017					
						Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May				
2490	ENTRY/BATHROOMS- VAPOR BARRIER	10.00	07/05/16	07/19/16	-25.00														ENTRY/BATHROOMS- VAPOR BARRIER													
2250	ENTRY/BATHROOMS- ROOF BLOCKING/CURBS	2.00	07/05/16	07/06/16	-32.00														ENTRY/BATHROOMS- ROOF BLOCKING/CURBS													
2290	ENTRY/BATHROOMS- ROOFING	10.00	07/05/16	07/19/16	-32.00														ENTRY/BATHROOMS- ROOFING													
2670	ENTRY/BATHROOMS- SET RTU'S	5.00	07/07/16	07/13/16	-17.00														ENTRY/BATHROOMS- SET RTU'S													
10309	ENTRY/BATHROOMS- MECH CONNECTIONS TO RTU'S	5.00	07/14/16	07/20/16	-17.00														ENTRY/BATHROOMS- MECH CONNECTIONS TO RTU'S													
4030	ENTRY/BATHROOMS- FIREPROOF BEAMS & DECK (COL D.2-E)	4.00	07/18/16	07/21/16	-36.00														ENTRY/BATHROOMS- FIREPROOF BEAMS & DECK (COL D.2-E)													
10319	ENTRY/BATHROOMS- ELECTRICAL CONNECTIONS TO RTU'S	5.00	07/21/16	07/27/16	-17.00														ENTRY/BATHROOMS- ELECTRICAL CONNECTIONS TO RTU'S													
10329	ENTRY/BATHROOMS- CONTROL CONNECTIONS TO RTU'S	5.00	07/28/16	08/03/16	-17.00														ENTRY/BATHROOMS- CONTROL CONNECTIONS TO RTU'S													
2280	ENTRY/BATHROOMS- EXTERIOR VENEER	5.00	07/29/16	08/04/16	-32.00														ENTRY/BATHROOMS- EXTERIOR VENEER													
2310	ENTRY/BATHROOMS- WINDOWS AND STOREFRONT	10.00	08/08/16	08/23/16	-32.00														ENTRY/BATHROOMS- WINDOWS AND STOREFRONT													
2510	ENTRY/BATHROOMS- CANOPY FRAMING & ROOFING	10.00	08/08/16	08/23/16	-17.00														ENTRY/BATHROOMS- CANOPY FRAMING & ROOFING													
2320	ENTRY/BATHROOMS- EXTERIOR HPL PANELS AND TRIM	10.00	08/24/16	09/09/16	-1.00														ENTRY/BATHROOMS- EXTERIOR HPL PANELS AND TRIM													
PP10	ENTRY/BATHROOMS- MECH EQUIPMENT STARTUPS	5.00	08/31/16	09/07/16	-36.00														ENTRY/BATHROOMS- MECH EQUIPMENT STARTUPS													
2630	ENTRY/BATHROOMS- EXTERIOR SIGNAGE/LIGHTING FIXTURES	5.00	09/12/16	09/16/16	59.00														ENTRY/BATHROOMS- EXTERIOR SIGNAGE/LIGHTING FIXTURES													
EXISTING BUILDING RENOVATION		171.00	11/05/15 A	07/12/16	3.00														07/12/16, EXISTING BUILDING RENOVATION													
3020	EX BLD- U/G PLUMBING - EXISTING BUILDING	10.00	11/05/15 A	01/26/16	16.00														EX BLD- U/G PLUMBING - EXISTING BUILDING													
3050	EX BLD- PLACE SOG - EXISTING BUILDING	3.00	01/27/16	01/29/16	16.00														EX BLD- PLACE SOG - EXISTING BUILDING													
2460	EX BLD- ROOF OPENING STEEL - EXISTING BUILDING	5.00	03/02/16	03/09/16	-2.00														EX BLD- ROOF OPENING STEEL - EXISTING BUILDING													
2470	EX BLD- ROOF CURBS & BLOCKING - EXISTING BUILDING	5.00	03/11/16	03/18/16	46.00														EX BLD- ROOF CURBS & BLOCKING - EXISTING BUILDING													
4130	EX BLD- SET RTU'S	2.00	04/05/16	04/06/16	37.00														EX BLD- SET RTU'S													
4620	EX BLD- MECH CONNECTIONS TO RTU'S	5.00	04/07/16	04/13/16	51.00														EX BLD- MECH CONNECTIONS TO RTU'S													
2450	EX BLD- SELECTIVE ROOF DEMO / REPLACEMENT - EXISTING BUILDING	20.00	04/08/16	05/11/16	37.00														EX BLD- SELECTIVE ROOF DEMO / REPLACEMENT - EXISTING BUILDING													
4630	EX BLD- ELECTRICAL CONNECTIONS TO RTU'S	5.00	04/14/16	04/20/16	51.00														EX BLD- ELECTRICAL CONNECTIONS TO RTU'S													
4640	EX BLD- CONTROL CONNECTIONS TO RTU'S	5.00	04/21/16	04/27/16	51.00														EX BLD- CONTROL CONNECTIONS TO RTU'S													
2500	EX BLD- NEW WINDOWS - EXISTING BUILDING	10.00	06/24/16	07/12/16	-5.00														EX BLD- NEW WINDOWS - EXISTING BUILDING													
ROUGH-INS		182.00	11/05/15 A	09/14/16	4.00														09/14/16, ROUGH-INS													
GYM (COL A TO D.2)		55.00	06/28/16	09/14/16	-27.00														09/14/16, GYM (COL A TO D.2)													
10219	GYM- O/H PLUMBING R/I	10.00	06/28/16	07/12/16	-23.00														GYM- O/H PLUMBING R/I													
10199	GYM- O/H DUCT R/I	20.00	07/13/16	08/09/16	-21.00														GYM- O/H DUCT R/I													
10209	GYM- O/H SPRINKLER R/I	20.00	07/13/16	08/09/16	-23.00														GYM- O/H SPRINKLER R/I													
10229	GYM- O/H ELECTRICAL R/I	20.00	07/13/16	08/09/16	-18.00														GYM- O/H ELECTRICAL R/I													
4110	GYM- SET/CONNECT SWITCHGEAR (MAIN ELECTRICAL ROOM)	10.00	07/15/16	07/28/16	-29.00														GYM- SET/CONNECT SWITCHGEAR (MAIN ELECTRICAL ROOM)													
4140	GYM- PULL/TEST/TERM WIRE TO TRANSFORMER (MAIN ELECTRICAL ROOM)	5.00	07/29/16	08/04/16	-29.00														GYM- PULL/TEST/TERM WIRE TO TRANSFORMER (MAIN ELECTRICAL ROOM)													
4480	GYM- TPF INSPECTION	1.00	08/05/16	08/05/16	-29.00														GYM- TPF INSPECTION													
4490	GYM- SCHEDULE PERMANENT POWER	10.00	08/08/16	08/19/16	-29.00														GYM- SCHEDULE PERMANENT POWER													
10259	GYM- SPRINKLER DROPS	5.00	08/10/16	08/16/16	-23.00														GYM- SPRINKLER DROPS													
10269	GYM- SET ELECTRIC PANELS	5.00	08/31/16	09/07/16	-27.00														GYM- SET ELECTRIC PANELS													
10299	GYM- PULL & TERM WIRE	5.00	09/08/16	09/14/16	-27.00														GYM- PULL & TERM WIRE													
ENTRY ADDITION/BATHROOMS (COL D.2 TO Q)		53.00	06/28/16	09/12/16	6.00														09/12/16, ENTRY ADDITION/BATHROOMS (COL D.2 TO Q)													
4020	ENTRY/BATHROOMS- MEP HANGERS FROM ROOF STEEL AT FIREPROOF BEAMS	2.00	06/28/16	06/29/16	-25.00														ENTRY/BATHROOMS- MEP HANGERS FROM ROOF STEEL AT FIREPROOF BEAMS													
4040	ENTRY/BATHROOMS- O/H DUCT R/I	20.00	07/22/16	08/18/16	-36.00														ENTRY/BATHROOMS- O/H DUCT R/I													
4050	ENTRY/BATHROOMS- O/H SPRINKLER R/I	20.00	07/22/16	08/18/16	-13.00														ENTRY/BATHROOMS- O/H SPRINKLER R/I													
4060	ENTRY/BATHROOMS- O/H PLUMBING R/I	20.00	07/22/16	08/18/16	22.00														ENTRY/BATHROOMS- O/H PLUMBING R/I													
4070	ENTRY/BATHROOMS- O/H ELECTRICAL R/I	20.00	07/22/16	08/18/16	-28.00														ENTRY/BATHROOMS- O/H ELECTRICAL R/I													
4010	ENTRY/BATHROOMS- FRAME INTERIOR WALLS	5.00	08/12/16	08/18/16	-36.00														ENTRY/BATHROOMS- FRAME INTERIOR WALLS													
4100	ENTRY/BATHROOMS- IN-WALL ELECTRICAL R/I	10.00	08/17/16	08/30/16	-36.00														ENTRY/BATHROOMS- IN-WALL ELECTRICAL R/I													
4160	ENTRY/BATHROOMS- IN-WALL PLUMBING R/I	10.00	08/17/16	08/30/16	-36.00														ENTRY/BATHROOMS- IN-WALL PLUMBING R/I													

Activity ID	Activity Name	OD	Start	Finish	Total Float	Qtr 3, 2015		Qtr 4, 2015			Qtr 1, 2016			Qtr 2, 2016			Qtr 3, 2016			Qtr 4, 2016			Qtr 1, 2017			Qtr 2, 2017		
						Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
						4080	ENTRY/BATHROOMS- SPRINKLER DROPS	5.00	08/19/16	08/25/16	-13.00																	
4450	ENTRY/BATHROOMS- SET ELECTRIC PANELS	5.00	08/24/16	08/30/16	-36.00																							
4170	ENTRY/BATHROOMS- WALL CLOSE-IN INSPECTIONS	3.00	08/31/16	09/02/16	-36.00																							
4460	ENTRY/BATHROOMS- PULL & TERM WIRE	5.00	08/31/16	09/07/16	-31.00																							
4540	ENTRY/BATHROOMS- CLOSE MASONRY CHASE WALLS	5.00	09/06/16	09/12/16	-34.00																							
EXISTING BUILDING RENOVATION		76.00	11/05/15 A	04/14/16	83.00																							
3160	EX BLD- INTERIOR MASONRY PARTITIONS	10.00	11/05/15 A	03/01/16	62.00																							
3080	EX BLD- O/H DUCT R/I - EXISTING BUILDING	20.00	11/09/15 A	03/08/16	62.00																							
3100	EX BLD- IN-WALL PLUMBING R/I	10.00	11/19/15 A	03/29/16	76.00																							
3060	EX BLD- DOOR FRAMES - EXISTING BUILDING	5.00	02/11/16	02/17/16	62.00																							
3070	EX BLD- FRAME WALLS - EXISTING BUILDING	10.00	03/09/16	03/22/16	71.00																							
3120	EX BLD- O/H SPRINKLER R/I - EXISTING BUILDING	25.00	03/09/16	04/12/16	72.00																							
3130	EX BLD- O/H PLUMBING R/I - EXISTING BUILDING	25.00	03/09/16	04/12/16	72.00																							
3140	EX BLD- O/H ELECTRICAL R/I - EXISTING BUILDING	25.00	03/09/16	04/12/16	62.00																							
3090	EX BLD- IN-WALL ELECTRICAL R/I	10.00	03/23/16	04/05/16	71.00																							
3150	EX BLD- SET & CONNECT FIRE PUMP	2.00	04/13/16	04/14/16	83.00																							
FINISHES		154.00	07/13/16	02/17/17	-34.00																							
GYM (COL A TO D.2)		118.00	08/31/16	02/16/17	-33.00																							
4240	GYM- PAINT GYM CEILING & ASSOCIATED MEP ITEMS	5.00	08/31/16	09/07/16	-33.00																							
4200	GYM- SPRINKLER TRIMOUT GYM	15.00	09/08/16	09/28/16	-33.00																							
4550	GYM- PRIME/BLOCKFILL WALLS	5.00	09/15/16	09/21/16	-27.00																							
4230	GYM- HYDROTEST SPRINKLER GYM	1.00	09/29/16	09/29/16	-33.00																							
4190	GYM- ELECTRICAL TRIMOUT & GYM LIGHTS	15.00	09/30/16	10/20/16	-29.00																							
4250	GYM- SOUND PANELS	4.00	09/30/16	10/05/16	-33.00																							
4580	GYM- WOOD FLOOR ACCLIMATIZATION	15.00	10/06/16	10/26/16	-33.00																							
4430	GYM- FLOORING/LINE STRIPING	20.00	10/27/16	11/23/16	-33.00																							
4290	GYM- BLEACHERS	3.00	11/25/16	11/29/16	-33.00																							
4440	GYM -ATHLETIC EQUIPMENT	10.00	11/30/16	12/13/16	-33.00																							
4560	GYM- FINAL PAINT	5.00	12/14/16	12/20/16	-33.00																							
4570	GYM- WALL PADS/PORTABLE EQUIPMENT	5.00	12/21/16	12/28/16	-33.00																							
4590	GYM- FINAL CLEANING	5.00	12/29/16	01/05/17	-33.00																							
4600	GYM- TESTING/BALANCING	10.00	01/06/17	01/19/17	-33.00																							
4610	GYM- KBI QUALITY CONTROL INSPECTIONS/PUNCHLIST	20.00	01/20/17	02/16/17	-33.00																							
ENTRY ADDITION/BATHROOMS (COL D.2 TO Q)		116.00	09/06/16	02/17/17	-36.00																							
4180	ENTRY/BATHROOMS- HANG DRYWALL	5.00	09/06/16	09/12/16	-36.00																							
4260	ENTRY/BATHROOMS- FINISH DRYWALL	8.00	09/08/16	09/19/16	-36.00																							
4150	ENTRY/BATHROOMS- HANDRAILS & MISC METALS	4.00	09/13/16	09/16/16	-33.00																							
4270	ENTRY/BATHROOMS- PRIME PAINT & BLOCKFILL	5.00	09/15/16	09/21/16	-36.00																							
4280	ENTRY/BATHROOMS- FRP IN TOILET ROOMS	2.00	09/20/16	09/21/16	-31.00																							
4530	ENTRY/BATHROOMS- INTUMESCENT PAINT (COL D.2-E)	5.00	09/22/16	09/28/16	-36.00																							
4090	ENTRY/BATHROOMS- EXTERIOR DOORS & HARDWARE	3.00	09/29/16	10/03/16	-14.00																							
4310	ENTRY/BATHROOMS- CEILING GRID	15.00	09/29/16	10/19/16	-36.00																							
4320	ENTRY/BATHROOMS- G/R/D'S	15.00	10/20/16	11/09/16	-36.00																							
4330	ENTRY/BATHROOMS- SPRINKLER TRIMOUT	5.00	10/20/16	10/26/16	-31.00																							
4500	ENTRY/BATHROOMS- INSTALL/CONNECT LIGHT FIXTURES	10.00	10/20/16	11/02/16	-36.00																							
4340	ENTRY/BATHROOMS- HYDROTEST SPRINKLER	5.00	10/27/16	11/02/16	-31.00																							
4300	ENTRY/BATHROOMS- FINISH PAINT	5.00	11/03/16	11/09/16	-36.00																							

█ Actual Work
 █ Critical Remaining Work
 Summary
█ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	OD	Start	Finish	Total Float	Qtr 3, 2015			Qtr 4, 2015			Qtr 1, 2016			Qtr 2, 2016			Qtr 3, 2016			Qtr 4, 2016			Qtr 1, 2017			Qtr 2, 2017	
						Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
4350	ENTRY/BATHROOMS- ABOVE CEILING INSPECTION	5.00	11/10/16	11/16/16	-36.00																							
4360	ENTRY/BATHROOMS- PLUMBING FIXTURES	10.00	11/10/16	11/23/16	-30.00																							
4370	ENTRY/BATHROOMS- CASEWORK	5.00	11/10/16	11/16/16	-36.00																							
4210	ENTRY/BATHROOMS- MECHANICAL TRIMOUT	15.00	11/17/16	12/08/16	-36.00																							
4380	ENTRY/BATHROOMS- DROP CEILING TILE	10.00	11/17/16	12/01/16	-36.00																							
4390	ENTRY/BATHROOMS- TOILET PARTITIONS & ACCESSORIES	4.00	11/25/16	11/30/16	-30.00																							
4400	ENTRY/BATHROOMS- FINAL PAINT	5.00	12/09/16	12/15/16	-36.00																							
4420	ENTRY/BATHROOMS- FLOORING	10.00	12/16/16	12/30/16	-36.00																							
4410	ENTRY/BATHROOMS- INTERIOR DOORS & HARDWARE	7.00	12/23/16	01/04/17	-36.00																							
4510	ENTRY/BATHROOMS- FINAL CLEANING	2.00	01/05/17	01/06/17	-36.00																							
4520	ENTRY/BATHROOMS- TESTING AND BALANCING	10.00	01/09/17	01/20/17	-36.00																							
4470	ENTRY/BATHROOMS- KBI QUALITY CONTROL INSPECTIONS & CORRECTIONS	20.00	01/23/17	02/17/17	-36.00																							
EXISTING BUILDING RENOVATION		117.00	07/13/16	12/27/16	3.00																							
3110	EX BLD- WALL CLOSE-IN INSPECTIONS - EXISTING BUILDING	5.00	07/13/16	07/19/16	3.00																							
3170	EX BLD- HANG DRYWALL - EXISTING BUILDING	5.00	07/20/16	07/26/16	3.00																							
3200	EX BLD- FRAME/FACE BULKHEADS	10.00	07/20/16	08/02/16	4.00																							
3180	EX BLD- TAPE/FINISH DRYWALL - EXISTING BUILDING	8.00	07/25/16	08/03/16	3.00																							
3190	EX BLD- PRIME/FIRST COAT PAINT - EXISTING BUILDING	5.00	08/04/16	08/10/16	3.00																							
3210	EX BLD- INSTALL CEILING GRID	10.00	08/11/16	08/24/16	3.00																							
10009	EX BLD- HANDRAILS & MISC METALS	5.00	08/11/16	08/17/16	39.00																							
10019	EX BLD- FRP IN TOILET ROOMS	2.00	08/11/16	08/12/16	27.00																							
3240	EX BLD- AUDITORIUM FRP & SOUND PANELS - EXISTING BUILDING	5.00	08/25/16	08/31/16	82.00																							
10029	EX BLD- G/R/D'S	15.00	08/25/16	09/15/16	3.00																							
10039	EX BLD- SPRINKLER TRIMOUT	5.00	08/25/16	08/31/16	8.00																							
10049	EX BLD- INSTALL/CONNECT LIGHT FIXTURES	10.00	08/25/16	09/08/16	8.00																							
10059	EX BLD- HYDROTEST SPRINKLER	5.00	09/01/16	09/08/16	8.00																							
10069	EX BLD- FINISH PAINT	5.00	09/09/16	09/15/16	9.00																							
10079	EX BLD- ABOVE CEILING INSPECTION	5.00	09/16/16	09/22/16	3.00																							
10089	EX BLD- PLUMBING FIXTURES	10.00	09/16/16	09/29/16	9.00																							
10099	EX BLD- CASEWORK	5.00	09/16/16	09/22/16	18.00																							
10109	EX BLD- MECHANICAL TRIMOUT	15.00	09/23/16	10/13/16	3.00																							
10119	EX BLD- DROP CEILING TILE	10.00	09/23/16	10/06/16	3.00																							
10129	EX BLD- TOILET PARTITIONS & ACCESSORIES	4.00	09/30/16	10/05/16	9.00																							
10139	EX BLD- FINAL PAINT	5.00	10/14/16	10/20/16	3.00																							
10149	EX BLD- FLOORING	10.00	10/21/16	11/03/16	3.00																							
10159	EX BLD- INTERIOR DOORS & HARDWARE	8.00	10/28/16	11/08/16	3.00																							
10169	EX BLD- FINAL CLEANING	3.00	11/09/16	11/11/16	3.00																							
10179	EX BLD- TESTING AND BALANCING	10.00	11/14/16	11/28/16	3.00																							
10189	EX BLD- KBI QUALITY CONTROL INSPECTIONS & CORRECTIONS	20.00	11/29/16	12/27/16	3.00																							
PROJECT CLOSEOUT		22.00	02/20/17	03/21/17	0.00																							
9000	GENERATE PUNCHLIST	2.00	02/20/17	02/21/17	-36.00																							
9100	PUNCHLIST CORRECTIONS	15.00	02/22/17	03/14/17	0.00																							
9200	BACKCHECK	5.00	03/15/17	03/21/17	0.00																							

■ ENTRY/BATHROOMS- ABOVE CEILING
■ ENTRY/BATHROOMS- PLUMBING FIX
■ ENTRY/BATHROOMS- CASEWORK
■ ENTRY/BATHROOMS- MECHANICA
■ ENTRY/BATHROOMS- DROP CEILIN
■ ENTRY/BATHROOMS- TOILET PART
■ ENTRY/BATHROOMS- FINAL PAIN
■ ENTRY/BATHROOMS- FLOOR
■ ENTRY/BATHROOMS- INTER
■ ENTRY/BATHROOMS- FINAL
■ ENTRY/BATHROOMS- TE
■ ENTRY/BATHROOMS- KBI QUALITY CONTROL INSPECTIONS & CORRECTIONS
■ EX BLD- WALL CLOSE-IN INSPECTIONS - EXISTING BUILDING
■ EX BLD- HANG DRYWALL - EXISTING BUILDING
■ EX BLD- FRAME/FACE BULKHEADS
■ EX BLD- TAPE/FINISH DRYWALL - EXISTING BUILDING
■ EX BLD- PRIME/FIRST COAT PAINT - EXISTING BUILDING
■ EX BLD- INSTALL CEILING GRID
■ EX BLD- HANDRAILS & MISC METALS
■ EX BLD- FRP IN TOILET ROOMS
■ EX BLD- AUDITORIUM FRP & SOUND PANELS - EXISTING BUILDING
■ EX BLD- G/R/D'S
■ EX BLD- SPRINKLER TRIMOUT
■ EX BLD- INSTALL/CONNECT LIGHT FIXTURES
■ EX BLD- HYDROTEST SPRINKLER
■ EX BLD- FINISH PAINT
■ EX BLD- ABOVE CEILING INSPECTION
■ EX BLD- PLUMBING FIXTURES
■ EX BLD- CASEWORK
■ EX BLD- MECHANICAL TRIMOUT
■ EX BLD- DROP CEILING TILE
■ EX BLD- TOILET PARTITIONS & ACCESSORIES
■ EX BLD- FINAL PAINT
■ EX BLD- FLOORING
■ EX BLD- INTERIOR DOORS & HARDWARE
■ EX BLD- FINAL CLEANING
■ EX BLD- TESTING AND BALANCING
■ EX BLD- KBI QUALITY CONTROL INSPECTIONS & CORRECTIONS
■ GENERATE PUNCHLIST
■ PUNCHLIST CORRECTIONS
■ BACKCHECK

